

2005 Main Street Reconstruction Freeport, MN

Project Update



SEH Project Manager
Jim Schulz, PE
320.229.4343
jschulz@sehinc.com

SEH Project Representative
April Bielejeski
320.980.5212 (cell)
abielejeski@sehinc.com

Contractor
Tri-City Paving
Project Superintendent
Terry Dobis
320.360.4859

Emergency
Tri-City Paving
Jack Surma
320.360.4849

September | Project Update No. 6

Thank You

The first order of business is a big THANK YOU for being patient with road conditions caused by construction this year. You have been extremely cooperative, and the worst of the construction on Main Street is behind us.

Schedule

The project is nearing substantial completion with the first two lifts of bituminous pavement placed, sidewalks poured and streetlights installed. There will be one more layer of pavement placed in 2006. Decorative plantings and trees will be planted in the Spring of 2006.

Recently, concrete driveway aprons have been poured. Keep in mind that concrete needs to cure a minimum of 3 days (7 days for heavy traffic) before driving over them.

The final phase will include shaping boulevards, placing topsoil and sodding. We anticipate this will be completed the first week in October.

Important!

Residents are advised that the street contractor is responsible for maintaining (watering) the sod for a period of 30 days after it is placed. After 30 days, it is the **PROPERTY OWNER'S** responsibility to water the sod. We advise you to wait some time before mowing sodded areas to allow the sod to root properly.

Construction Site Safety

Heavy equipment and construction in progress can be strong attractions to everyone, especially children. Please warn children not to play near pipe and construction material storage areas.

Your help in keeping children and other bystanders away from the construction area will ensure the project will progress smoothly.

Short Elliott Hendrickson Inc.
1200 25th Avenue South
P.O. Box 1717
St. Cloud, MN 56302-1717

Project Update

**2005 Main Street Reconstruction
Freeport, MN**